

ID	Notes	Task Name	Duration	Start	Finish	Predecessors	2005												2006												2007												2008												2009											
							A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F					
1		YAMUNA ACTION PLAN PHASE-II PROJECT	60 mo	Wed 12/1/04	Thu 10/29/09		[Green bar spanning from Dec 2004 to Oct 2009]																																																											
2	Mobilization of PM	Mobilization & Setting up of PMC Office	4 mo	Wed 12/1/04	Fri 4/1/05		[Green bar from Dec 2004 to Apr 2005]																																																											
3		Initial Interaction with the Stakeholders	4 mo	Wed 12/1/04	Fri 4/1/05		[Green bar from Dec 2004 to Apr 2005]																																																											
4		Collection & Review of Reports, Data & Information	3 mo	Fri 12/31/04	Fri 4/1/05		[Green bar from Dec 2004 to Apr 2005]																																																											
5	DELHI	Physical Implementation	52.86 mo	Tue 2/1/05	Tue 5/26/09		[Green bar from Feb 2005 to May 2009]																																																											
6		Appointment of PMU Consultant in DJB	5.32 mo	Tue 4/5/05	Wed 8/31/05		[Green bar from Apr 2005 to Aug 2005]																																																											
7		Preparation of EOI & RFP Documents & Publication of EOI	1.5 mo	Tue 4/5/05	Mon 5/16/05		[Green bar from Apr 2005 to May 2005]																																																											
8		Short listing of Consultants	1 mo	Tue 5/17/05	Tue 6/14/05	7	[Green bar from May 2005 to Jun 2005]																																																											
9		Selection of Consultants	2.25 mo	Wed 6/15/05	Tue 8/16/05	8	[Green bar from Jun 2005 to Aug 2005]																																																											
10		Mobilization of Consultants	0.5 mo	Thu 8/18/05	Wed 8/31/05	9	[Green bar from Aug 2005 to Sep 2005]																																																											
11		Okhla & Keshopur Sewerage Treatment Plants	52.86 mo	Tue 2/1/05	Tue 5/26/09		[Green bar from Feb 2005 to May 2009]																																																											
12	Planning	Review of DPR	2.5 mo	Tue 3/1/05	Tue 5/10/05		[Green bar from Mar 2005 to May 2005]																																																											
13		Preparation of TOR for Topo Survey & soil Investg.	1 mo	Tue 2/1/05	Wed 3/2/05		[Green bar from Feb 2005 to Mar 2005]																																																											
14		Topo Survey & soil Investg.	1.5 mo	Fri 4/15/05	Fri 5/27/05	13FS+1.5 mo	[Green bar from Apr 2005 to May 2005]																																																											
15		Preparation of Revised DPR	2.64 mo	Wed 5/11/05	Mon 7/25/05	12	[Green bar from May 2005 to Jul 2005]																																																											
16		Review of Revised DPR	1 mo	Tue 7/26/05	Mon 8/22/05	15	[Green bar from Jul 2005 to Aug 2005]																																																											
17		Final Submission and Approval of Revised DPR	1 mo	Tue 8/23/05	Tue 9/20/05	16	[Green bar from Aug 2005 to Sep 2005]																																																											
18		Preparation & Finalisation of PQ Doucements for Selection of Contractor, PQ Not	1.75 mo	Thu 5/19/05	Thu 7/7/05		[Green bar from May 2005 to Jul 2005]																																																											
19		Finalisation of PQ of Contractors	1.5 mo	Fri 7/8/05	Thu 8/18/05	18	[Green bar from Jul 2005 to Aug 2005]																																																											
20		Preparation & Finalisation of Tender Documents, Issue of Tender Documents	1.75 mo	Thu 7/14/05	Thu 9/1/05		[Green bar from Jul 2005 to Sep 2005]																																																											
21		Evaluation of Bids, Selection of Contractor & Award of Contract	3 mo	Fri 9/2/05	Tue 11/29/05	20	[Green bar from Sep 2005 to Nov 2005]																																																											
22	Implementation	Mobilisation of Contractor	1 mo	Wed 11/30/05	Thu 12/29/05	21	[Green bar from Nov 2005 to Dec 2005]																																																											
23		Finalisation of Construction Schedule	1 mo	Fri 12/30/05	Fri 1/27/06	22	[Green bar from Dec 2005 to Jan 2006]																																																											
24		Topo survey & Soil Investigation	1 mo	Fri 12/30/05	Fri 1/27/06	22	[Green bar from Dec 2005 to Jan 2006]																																																											
25		Preparation and Review of Vendor Design & Drawings	3 mo	Mon 1/30/06	Tue 4/25/06	24	[Green bar from Jan 2006 to Apr 2006]																																																											
26		Construction Works	30 mo	Wed 4/26/06	Mon 10/13/08	25	[Green bar from Apr 2006 to Oct 2008]																																																											
27		Trail Run & Commissioning	3 mo	Tue 10/14/08	Tue 1/13/09	26	[Green bar from Oct 2008 to Jan 2009]																																																											
28		Final Evaluation & Remedial Action	2 mo	Fri 1/23/09	Tue 3/24/09	27	[Green bar from Jan 2009 to Mar 2009]																																																											
29		Final Inspection & Acceptance by DJB	1 mo	Thu 3/26/09	Fri 4/24/09	28	[Green bar from Mar 2009 to Apr 2009]																																																											
30		Preparation of Completion Report for NRCD/JBIC	1 mo	Mon 4/27/09	Tue 5/26/09	29	[Green bar from Apr 2009 to May 2009]																																																											
31		Ring Road Trunk Sewer	52.86 mo	Tue 2/1/05	Tue 5/26/09		[Green bar from Feb 2005 to May 2009]																																																											
32	Planning	Review of DPR	2.75 mo	Tue 2/1/05	Thu 4/21/05		[Green bar from Feb 2005 to Apr 2005]																																																											
33		Preparation of TOR for Topo Survey & soil Investg.	1 mo	Tue 2/1/05	Wed 3/2/05		[Green bar from Feb 2005 to Mar 2005]																																																											
34		Survey & soil Investg.	1.5 mo	Fri 4/15/05	Fri 5/27/05		[Green bar from Apr 2005 to May 2005]																																																											
35		Preparation of Revised DPR	3.27 mo	Fri 4/22/05	Mon 7/25/05	32	[Green bar from Apr 2005 to Jul 2005]																																																											
36		Review of Revised DPR	1 mo	Tue 7/26/05	Mon 8/22/05	35	[Green bar from Jul 2005 to Aug 2005]																																																											
37		Final Submission and Approval of Revised DPR	1 mo	Tue 8/23/05	Tue 9/20/05	36	[Green bar from Aug 2005 to Sep 2005]																																																											
38		Preparation & Finalisation of PQ Doucements for Selection of Contractor, PQ Not	1.75 mo	Thu 5/19/05	Thu 7/7/05		[Green bar from May 2005 to Jul 2005]																																																											
39		Finalisation of PQ of Contractors	1.59 mo	Fri 7/8/05	Mon 8/22/05	38	[Green bar from Jul 2005 to Aug 2005]																																																											
40		Preparation & Finalisation of Tender Documents, Issue of Tender Documents	1.75 mo	Mon 7/18/05	Mon 9/5/05		[Green bar from Jul 2005 to Sep 2005]																																																											
41		Evaluation of Bids, Selection of Contractor & Award of Contract	2.95 mo	Tue 9/6/05	Wed 11/30/05	40	[Green bar from Sep 2005 to Nov 2005]																																																											
42	Implementation	Mobilisation of Contractor	1 mo	Thu 12/1/05	Fri 12/30/05	41	[Green bar from Dec 2005 to Dec 2005]																																																											
43		Finalisation of Construction Schedule	1 mo	Mon 1/2/06	Mon 1/30/06	42	[Green bar from Jan 2006 to Jan 2006]																																																											
44		Survey & Soil Investigation	1 mo	Mon 1/2/06	Mon 1/30/06	42	[Green bar from Jan 2006 to Jan 2006]																																																											
45		Preparation and Review of Vendor Design & Drawings	3 mo	Tue 1/31/06	Wed 4/26/06	44	[Green bar from Jan 2006 to Apr 2006]																																																											
46		Construction Works	30 mo	Mon 5/1/06	Thu 10/16/08	45	[Green bar from May 2006 to Oct 2008]																																																											
47		Trail Run & Commissioning	3 mo	Fri 10/24/08	Fri 1/23/09	46	[Green bar from Oct 2008 to Jan 2009]																																																											

